

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY - Phase IX - Khammam District - Package No. AP 08 LW 72 -  
"Providing BT to road from R&B road to Bhupathiraopeta in Pinapaka  
Mandal, Khammam District" - Granting Extension of Agreement Time upto  
30-11-2012 for a period of 153 days without Penalty - Orders - Issued.

-----  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1711

Dated: 17-09-2012.  
Read the following:-

- 1) G.O.Ms.No.331, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC (PR), PMGSY, Hyd, Lr.No.W20/DEE4/ AP08LW  
72/KMM/2010-11, dt. 16.08.2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 30-11-2012 for a period of 153 days without Penalty in respect of the works "Providing BT to road from R&B road to Bhupathiraopeta in Pinapaka Mandal, Khammam District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to frequent disturbance from extremists and due to Sakala Janula Samme.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer,(PR), Khammam District.  
Copy to:  
The PS to Hon'ble Min.(PR&RWS).  
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.